COMPLETION REPORT

1.	Name of Work	:	**IMPROVEMENTS & ASPHALTING MAIN ROAD & CROSS ROADS AT BHUVANESHWARI NAGARA IN BAGALAGUNTE WARD NO.14**
2.	Sanctioned Estimate No. & Dt	:	T.S.No. BCI/DD/13-14 dt 30.10.2013
3.	Head of Account which is Chargeable	:	
4.	Work Order No. & Dt	:	EE/DD/317/13-14 dt 4.3.2014
5.	Name of Contractor	:	**SRI.B.MOHAN KUMAR**
6a.	Time stipulated for completion of work	:	90 days
b.	Delay in execution of work	:	360 days
7.	Measurement recorded in	:	M.B. No. 1717 ..... Page No. 12661 to 12665
8.	Check measurement of the Asst.	:	M.B. No. 1714 ..... Page No. 12666 to 12667
	Asst. Exe. Eng. / Exe. Eng	:	
9.	Name of the Office / Official	:	—
	incharge of the work	:	—
10.	a) Asst. Engineer		ಡಿ.ಎಸ್ ಚಂದ್ರಶೇಖರ್
	b) Asst. Exe. Engineer		ರಂಗಸ್ವಾಮಿ

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
20 ಲಕ್ಷ	19,84,041-00	—	15,959-00

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER
W.14

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER
ACCOUNTS SUPTD. (
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore